

CONSTRUCTION MONITORING SITE VISIT RECORD

Site contact	A Contractor	Phone	04 567 1234
Project name	37 Fictitious St, Sprayed Walls	Job number	J00001
Site address	37 Fictitious Street, Unreal suburb		
Date	30/02/2020	Time	13:00
Reason for site visit	Pre-pour inspection of spay wall and nib wall.	Visit by	A.N. Engineer
Consent number	BC 1234567	Local Authority	WCC

Observations

1.	Reinforcing is as per drawings, hooks connecting into existing wall yet to be installed but holes have been drilled. Holes consistently to 150mm depth. Photos to be sent when hooks installed.
2.	Concrete nib wall reinforcing has been completed as per drawings. Contractor to chemset 4 starter bars into concrete foundation to stop cage moving during pour. Send through photos of installed bars pre-pour.
3.	Contractor wants to know if wall can be sprayed in one continuous go or if it needs to be built up. Will confirm with director and email contractor.

Actions required

1.	Take photos when hooks have been installed into existing wall and send through, pre-pour approval required.
2.	Engineer to confirm via email whether ok to spray wall in one continuous pour.
3.	Send through photos of chemset bars to secure cage.

Next site inspection (contractor to advise when next inspection is due)

Copies to	Client	Architect	Contractor	BCA
Select Yes/No				

Note: The BCA may have inspections to complete pre-pour or before closing in. It is the responsibility of the contractor to ensure that this occurs. It is the responsibility of the Building Consent applicant or their appointed representative to ensure that any design changes are approved by the BCA through a formal amendment or a minor variation. Under no circumstances can work proceed if design changes have not been approved by the relevant BCA, unless the BCA has given explicit written permission that approval is not required. This form, together with any design changes listed above, must be provided to a BCA representative at the earliest opportunity, for the BCA to assess the nature of any design changes and advise the applicant accordingly.



Photo 1: Overview of wall to be sprayed



Photo 2: Spacing and detailing of links



Photo 3 Showing holes for hooks to be inserted



Photo 4 Nib wall cage and reinforcing





(). Not Develor.

